

# MPMC SITE PROGRESS REPORT UPTO 03.10.2019

---

- 1) **BUILDING NO. A1-A:** - Plinth level grade slab completed.
- 2) **BUILDING NO. A1-B:** - Plinth level grade slab completed. Also parking floor wall panel and precast slab erection completed. Now 1st floor wall panel erection work in progress.
- 3) **BUILDING NO. A1-C:** - Plinth level grade slab completed. Also parking floor wall panel and precast slab erection completed. Now 1st floor wall panel erection work in progress.
- 4) **BUILDING NO. A1-D:** - Plinth level grade slab completed. Also Parking floor wall panel and precast slab erection completed now 1<sup>st</sup> floor wall panel erection work in progress.
- 5) **BUILDING NO. A1-E:-** Plinth level grade slab completed. Also Parking floor + 1<sup>st</sup> floor + 2<sup>nd</sup> floor + 3<sup>rd</sup> floor 4<sup>th</sup> floor wall panel and precast slab erection completed now 5<sup>th</sup> floor wall panel erection work in progress.
- 6) **BUILDING NO. A1-F:** - Plinth level grade slab completed. Also Parking floor + 1<sup>st</sup> floor + 2<sup>nd</sup> floor + 3<sup>rd</sup> floor 4<sup>th</sup> floor wall panel and precast slab erection completed now 5<sup>th</sup> floor wall panel erection work in progress.
- 7) **BUILDING NO. A1-G:** - Plinth level grade slab completed.
- 8) **BUILDING NO. A1-H:** - Plinth level grade slab completed.
- 9) **BUILDING NO. A1-I:** - Plinth level grade slab completed. Now parking floor wall panel erection work in progress.
- 10) **BUILDING NO. A1-J:-** Plinth level grade slab completed.
- 11) **BUILDING NO. A1-K :-** Plinth level grade slab completed.
- 12) **BUILDING NO. A1-L:-** Plinth level grade slab completed. Now parking floor wall panel erection work in progress.
- 13) **BUILDING NO. A1-M:** - Excavation completed, footing completed, shear wall reinforcement completed now shear wall shuttering and casting work in progress.

- 14)BUILDING NO. A1-N:** - Plump PCC for footing work completed. Now footing shuttering work in progress.
- 15)BUILDING NO. A1-O:** - Plinth level grade slab completed.
- 16)BUILDING NO. A1-P:** - Excavation completed, footing completed, shear wall reinforcement shuttering completed now shear wall casting work in progress.
- 17)BUILDING NO. B1:-** Excavation completed, footing completed, shear wall reinforcement shuttering casting work completed now backfilling of murum work in progress.
- 18)BUILDING NO. B2:-** Plinth level grade slab completed. Now parking floor wall panel erection work in progress.
- 19)BUILDING NO. B3:-** Only Excavation completed.
- 20)BUILDING NO. B4:-** Not yet started because due to road obstruction between building no B5 and B4.
- 21)BUILDING NO. B5 :-** Plinth level grade slab completed. Also Parking floor + 1<sup>st</sup> floor + 2<sup>nd</sup> floor + 3<sup>rd</sup> floor 4<sup>th</sup> floor wall panel and precast slab erection completed now 5<sup>th</sup> floor wall panel erection work in progress.
- 22)BUILDING NO. B6:-** Plinth level grade slab completed.
- 23)BUILDING NO. B7:-** Plinth level grade slab completed.
- 24)BUILDING NO. B8:-** Plinth level grade slab completed.
- 25)BUILDING NO. B9:-** Plinth level grade slab completed.
- 26)BUILDING NO. B10:-** Excavation completed, footing completed, shear wall reinforcement completed now shear wall shuttering and casting work in progress.
- 27)BUILDING NO. CD1:-** Plump PCC for footing work completed. Now footing shuttering work in progress.
- 28)BUILDING NO. CD2:-** Not yet started because due to road obstruction between building no B1 and B6.
- 29)BUILDING NO. CD3:-** Only Excavation completed.
- 30)BUILDING NO. CD4:-** Excavation completed, footing completed, shear wall reinforcement shuttering casting work completed now backfilling of murum work in progress.

**31)BUILDING NO. CD5:-** Plinth level grade slab completed.

**32)BUILDING NO. CD6:-** Plinth level grade slab completed.

**33)BUILDING NO. CD7:-** Excavation completed, footing completed, shear wall reinforcement completed now shear wall shuttering and casting work in progress.

**34)BUILDING NO. CD8:-** Plinth level grade slab completed.

**35)BUILDING NO. S1:-** Excavation completed, footing completed, shear wall reinforcement shuttering casting work completed now backfilling of murum work in progress.

**36)BUILDING NO. S2:-** Plinth level grade slab completed.